

Siuri Nyadi Power Limited

Super Nyadi Hydropower Project (40.27 MW)

Major Task Completion

S.N	Description	Status	Remarks
1	Company Registration		
1.1	Registration	Completed	
1.2	PAN	Completed	
1.3	Industry Registration	Completed	
1.4	Company changed from private company to Public Company	Completed	Changed on BS 2074/04/04 (19 July 2017 AD)
1.5	Audit	Completed up to FY 2072/073	
2	Licenses and Agreements		
2.1	Survey License	Completed	Received from DoED on BS 2071/10/04 (18 Jan 2015 AD)
2.2	Generation/Construction License	Completed	Received from DoED on BS 2074/05/14 (30 Aug 2017 AD)
2.3	Connection Agreements	Completed	Agreement with NEA on BS 2073/09/17 (01 Jan 2017 AD)
2.4	IEE Approval	Completed	Approved by MoEN on BS 2073/10/27 (9 Feb 2017)
2.5	Power Purchase Agreement(PPA)	Completed	Agreement with NEA on BS 2074/02/19 (2 June 2017 AD)
2.6	Loan Agreement	Ongoing	LOI Received from NMB bank, final presentation presented... Due diligence by banks completed
2.7	Detail Design Agreement	Completed	with Sanima Hydro Engineering (P) Ltd.
3	Study		
3.1	Project Reconnaissance and desk study report	Completed	
3.2	Hydrology measurmeent and guage establishment	Completed	
3.3	Fesibility survey	Completed	
3.4	Fesibility study and report	Completed	

3.5	ERT and geotechnical investigation	Completed	
3.6	Water Sediment test	Completed	
3.7	Construction material Test	Ongoing	
3.8	Detail survey	Completed	
3.9	optional study including tunnel/canel/pipe	Completed	
3.10	Optional study of right /left bank	Completed	
4	Others		
4.1	Private land purchase	ongoing	Private land for Power house is purchased. Purchasing work so far for excess road.
4.2	Government land lease and forest clearance	ongoing	Application submitted to the DOED for the lands as per IEE report. Currently District Forest Office (DFO) working at field to verify the requested land.
4.3	Access road	ongoing	Access road to Powerhouse site is completed. Access road construction to Intake is ongoing.
4.4	Pre-qualification and Contract document for Project Component	Ongoing	TOR of PQ is finalized and going to publish the invitation of PQ very soon.
4.5	Detailed Project Report (DPR)	Ongoing	Draft drawing and BOQ for civil works is prepared.